Table 2: Outcomes

Clearwater Community Runoff Mini-Grant Summary

Planting Area Type	SQ Feet Planted	Plants
Emergent in Willow / Wet Meadow	4,818	3,708
Upland	3,538	2,615
Rain Gardens	912	192
Shrubs and Woody Vegetation	550	180
Total Planting	9,818	6,695

Stabilization	Square Feet	Linear Feet
Willow Wattle		768 Linear Feet
Bio-Engineered Coir and C700		116 Linear Feet
Stabilization Steps		
Bio-Engineered Curlex Erosion	2,664 Square Feet	
Blanket		
Total Stabilization	2,664 Square Feet	884 Linear Feet

Rain Gardens	4
Slope Checks	3
Vegetated Swales	1
Runoff Reduction	220,872 Square Feet

In-Kind Labor Hours	Hours	Value
Administration	86	\$1,720.00
Education	87	\$1,740.00
Installation	463.75	\$9,275.00
Total In-Kind Hours	637.75	\$12,735.00

Payment	Value	% of Project
Grant Funds	20,000.00	48%
Participant Out of Pocket Cost	\$9,175.00	22%
In-Kind Labor**	\$12,735.00	30%
Total Project Cost	\$41,911.00	100%

^{**} Distribution to individual projects was estimated.

Table 2: Outcomes Page 1 of 20

Clearwater Forest Camp

Project Summary

Planting Area Type	SQ Feet Planted	Plants
Emergent in Willow / Wet Meadow	780	720
Upland	450	360
Shrubs and Woody Vegetation	500	105
Total Planting	1,730	1,185

Stabilization	Square Feet	Linear Feet
Willow Wattle		210 Linear Feet

Runoff Reduction 134,731 Square Feet

In-Kind Hours	181.75	\$3,635

Key Areas

- Worship Area
 - o Install 30' x 2' of willow wattle, Install 15' x 20' upland bank planting
- Swim/Boat/Kayak Launch Area
 - Install 120' x 2' of willow wattle, Install 10' x 15' upland bank planting, Plant shrubs along 500 feet of shore
- Chickadee Day Camp
 - o Install 60' x 2' of willow wattle

Worship Area and Water Recreation Areas



After



Table 2: Outcomes Page 2 of 20



Teaching the Next Generation





41 Elementary and Middle School Age Environmentalists!









Table 2: Outcomes

Page 3 of 20

Chickadee Day Camp – Managed by Eagle Scout Candidate









Green Project

Project Summary

Planting Area Type	SQ Feet Planted	Plants
Emergent in Willow / Wet Meadow	450	390
Rain Gardens	120	60
Upland	1,550	1,200
Shrubs and Woody Vegetation	25	25
Total Planting	2,145	1,675

Stabilization	Square Feet	Linear Feet
Willow Wattle		150 Linear Feet
Coir and C700 Stabilization Steps		60 Linear Feet
		20 Linear Feet
Curlex Erosion Blanket	120 Square Feet	

Runoff Reduction	6,551 Square Feet
Rain Gardens	1 - repaired

In-Kind Hours	59	\$1,180.00

Key Areas

- Damaged Banks Repaired
 - o Install 2, 1' x 30' C700 steps
 - o Install 1, 1' x 20' C700 steps
 - Repair damaged bank 8' x 15 with Curlex Erosion Blanket. A large amount of concrete and trash was removed from the shoreline prior to installation.
- Willow Wattle Install
 - o 150' x 2' of willow wattle
- Upland Buffers
 - o Plant 3 Upland Buffers 10' x 50', 9' x 30', and 10' x 28'
 - One upland Buffer 500 square feet on hold until retaining wall can be repaired. This
 part of the project will not be paid with grant funds.
- Rain Garden
 - o Repair and Replant an existing rain garden 8' x 15'

Damaged Banks Repaired



Table 2: Outcomes Page 5 of 20

Before



After



Willow Wattle Install







Page 6 of 20



Table 2: Outcomes

Upland Buffers







Rain Garden



Table 2: Outcomes Page 7 of 20

Guth / Seliski Project

Project Summary

Planting Area Type	SQ Feet Planted	Plants
Emergent in Willow / Wet Meadow	440	408
Shrubs and Woody Vegetation	25	25
Total Planting	465	433

Stabilization	Square Feet	Linear Feet
Willow Wattle		140 Linear Feet

Runoff Reduction	9,957 Square Feet

In-Kind Hours	34	\$680.00

Key Areas

- Willow Wattle Install
 - o 120 feet willow wattle installed
 - o An additional 20 feet were installed post project with extra supplies.
- Runoff Area
 - o A low area next to the dock

Willow Wattle Install



Runoff Area



Table 2: Outcomes Page 8 of 20

Johnson Project

Project Summary

Planting Area Type	SQ Feet Planted	Plants
Emergent in Willow / Wet Meadow	24	24
Upland	228	228
Total Planting	252	252

Stabilization	Square Feet	Linear Feet
Willow Wattle		12 Linear Feet

Runoff Reduction	6,952 Square Feet

In-Kind Hours	32	\$640.00

Key Areas

- Willow Wattle Install
 - o 12' x 2' of willow wattle installed
- Runoff Area
 - o 36' x 3' of bank planted to capture and filter runoff, stabilize the bank
 - o 20' x 6' of upland area planted in runoff area

Willow Wattle Install







After



Table 2: Outcomes Page 9 of 20

Runoff Area

Before



After





Upland Planting





Table 2: Outcomes Page 10 of 20

Peterson Project

Project Summary

Planting Area Type	SQ Feet Planted	Plants
Emergent in Willow / Wet Meadow	440	318
Upland	540	287
Rain Gardens	792	132
Shrubs and Woody Vegetation		25
Total Planting	1,772	762

Stabilization	Square Feet	Linear Feet
Willow Wattle		56 Linear Feet
		100 Linear Feet
		(preproject)
Coir and C700 Stabilization Steps		36 Linear Feet
Curlex Erosion Blanket	60 Square Feet	

Rain Gardens	3
Slope Checks	3
Vegetated Swales	1
Runoff Reduction	6,234 Square Feet

In-Kind Hours	51	\$1,020

Key Areas

- Rain Gardens
 - o 3 Rain Gardens install on south and south east side of house.
 - 3 slope checks were installed
 - Large upland area that had major erosion damage was planted
- Willow Wattle Install
 - o 56 feet of willow wattle installed in 2018
 - 100 feet installed prior to project kickoff and not paid for with Grant Funds. This was done to understand the type of project and help decide if a grant should be applied for.
- Restructured Damaged Kayak Access
 - Damaged ice ridge restructured with 3 steps 12' x 1' feet of stabilization with Coir Logs for access to lake for kayak launching
 - o 12' x 5' foot section restructured with Curlex erosion blanket
- Vegetated Swale behind a Historic Ice Ridge
 - An area behind a historic ice ridge that drains into a fresh spring break in the ridge was planted to slow runoff
- Damaged Banks
 - There was more ice damage over the winter and the area would need an erosion blank installed before planting. The contractor is not available until next year. This part of the project will not be paid with grant funds.

Table 2: Outcomes Page 11 of 20

Rain Garden 1 with Large Eroded Slope

Before





After







View from Top of slope



Table 2: Outcomes Page 12 of 20

Rain Gardens 2 and 3







Willow Wattle Install



After

Restructured Damaged Kayak Access

Before



After







Vegetated Swale behind a Historic Ice Ridge

Before



After





Table 2: Outcomes Page 15 of 20

Swanson Project

Project Summary

Planting Area Type	SQ Feet Planted	Plants
Emergent in Willow / Wet Meadow	1800	1200
Upland	560	360
Total Planting	2,360	1,560

Stabilization	Square Feet	Linear Feet
Bio-Engineered Erosion Blanket	1800 Square Feet	

Runoff Reduction		46,440 Square Feet
------------------	--	--------------------

In-Kind Hours	73	\$1,460

Key Areas

- Rip Rap Area
 - o 150 feet by 12 feet bank re-stabilized using Curlex and Cocomat 700 blankets
- North and South Upland Areas
 - o 560 square feet of upland terraces were planted behind the restabilized rip rap area.
- Upland Slope planting
 - 1200 square feet was postponed to next summer. This part of the project will not be paid with grant funds.

Rip Rap Area

Before



Table 2: Outcomes Page 16 of 20

South and North Upland buffers



Vandenberghe Project

Project Summary

Planting Area Type	SQ Feet Planted	Plants
Emergent in Willow / Wet Meadow	684	588
Upland	210	180
Total Planting	894	768

Stabilization	Square Feet	Linear Feet
Bio-Engineered Erosion Blanket	684 Square Feet	

Runoff Reduction	46,440 Square Feet

In-Kind Hours	33	\$660

Key Areas

- Upland Shady Buffer
 - o Created a 15' x 14' upland shady buffer above shoreline
- Damaged Rip Rap Area
 - o 50' x 6' of ice damaged riprap pulled lake ward and re-stabilized
 - o 64' x 6' of ice damaged riprap pulled lake ward and re-stabilized

Upland Shady Buffer



Table 2: Outcomes Page 18 of 20

Ice Damaged Riprap Area

Before



Ice Push



After





Table 2: Outcomes Page 19 of 20

Bonus Project – Park Estates Townhouses

Project Summary

Planting Area Type	SQ Feet Planted	Plants
Emergent in Willow / Wet Meadow		60
Total Planting		60

Stabilization	Square Feet	Linear Feet
Willow Wattle		200 Linear Feet
Total Stabilization		200 Linear Feet



Table 2: Outcomes Page 20 of 20